

Pradhan Mantri Gram Sadak Yojana

Technology-Wise Details

State: All States District: All Districts Block: All Blocks Year: All Years Batch: All Batches Collaboration: All Collaborations Collaboration : Waste Plastics

Note : All Costs are in Lakhs and All Lengths are in Kms.

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status	
1	Haryana	Ambala	Ambala	2013-2014	1	HR0123	1	MRL2-NH-1 Shahpur - Babaheri - Tharwa to Majri	8.635	883.33	6.985	6.985	51.86	Completed (27/08/2015)	
			Barara	2013-2014	1	HR0124	2	T03-Nahoni to Gokalgarh, Thakurpura, Uplana to Jeoly road	9.760	856.67	9.760	9.760	4.62	Completed (24/04/2015)	
						HR0125	3	MRL3-NH-01 to Khanpur, Dubli, Kesri, Channi, Langer, Haldari, Bhita to Dhakola	16.560	1,745.82	14.951	14.951	2.50	Completed (02/12/2015)	
						HR0126	4	MRL2-SBK SH-04 to Sewan Majra to Allawalpur	10.400	978.41	10.300	10.300	1.48	Completed (15/04/2015)	
						HR0127	6	T04-Mullana, Jharu Majra, Ramgarh, Talheri to Mehwakheri	8.700	866.98	7.980	0.720	3.77	Completed (11/03/2015)	
										7.980	3.77	Completed (11/03/2015)			
		Total for Ambala District :								54.055	5,331.21	49.976	49.976	68.00	
			Bhiwani	Bawani Khera	2016-2017	1	HR225	7	ML02-Wdg and Stg from Village Jatai to Pur Village Via Talu	9.930	588.40	9.007	0.000	1.53	In Progress
				Loharu	2013-2014	1	HR0223	8	MRL2-Gignow to Sehar via Brahlu	12.300	928.58	12.300	12.300	2.42	Completed (18/12/2014)
							HR0224	9	MRL3-Behal Sorra road	10.110	833.00	10.110	10.110	1.99	Completed (16/12/2014)
		Total for Bhiwani District :								32.340	2,349.98	31.417	22.410	5.94	
			Faridabad	Hathin	2013-2014	1	HR0302	10	T02-Hathin to Jogipur via Chhainsa	12.000	1,314.55	9.960	9.960	2.09	Completed (18/03/2015)
							HR0304	11	T05-Hathin to Ali Meo via Bahin, Manpur, Kondal	15.810	1,748.50	12.130	12.130	2.60	Completed (24/04/2015)
				Hodal	2013-2014	1	HR0305	12	T01-Paingaltu to Sekhsai Mandir via Khirbi, Banswan	10.080	1,059.85	8.670	8.670	1.81	Completed (30/07/2015)
				Palwal	2013-2014	1	HR0301	13	MRL4-Baghola to Janauli road	5.040	517.66	4.600	4.600	0.97	Completed (20/03/2015)
							HR0303	14	MRL2-Maheshpur to Rajpura via Badha, Aharwan, Durgapur	8.540	1,126.85	4.760	4.760	1.01	Completed (14/07/2015)
		Total for Faridabad District :								51.470	5,767.41	40.120	40.120	8.47	
			Gurgaon	Farukh Nagar	2013-2014	1	HR0528	15	T07-Pachgaon to F.Nagar via Jamalpur	17.410	1,384.93	11.910	11.910	5.93	Completed (30/04/2016)

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
						HR0529	16	T08-Hodal Nuh Pataudi Patada road to Haily Mandi Farrukh Nagar via Mehchana	11.405	1,024.87	9.122	9.122	4.39	Completed (30/04/2016)
			Firozpur Jhirkha	2013-2014	1	HR0525	17	MRL3-Solpur Kolgaon upto GA road via Doha	14.850	797.20	12.260	12.260	2.06	Completed (02/12/2014)
						HR0527	18	MRL2-BKP road to Baded to Neemkhera Gokalpur via Ranota Manota	8.950	864.89	7.432	7.432	0.75	Completed (30/11/2014)
			Punhana	2013-2014	1	HR0526	19	MRL1-Pingawan Shikrawa road	7.300	430.00	6.460	6.460	0.70	Completed (30/08/2014)
Total for Gurgaon District :									59.915	4,501.89	47.184	47.184	13.83	
		Hisar	Adampur	2013-2014	1	HR0621	20	MRL1-Jagan to Adampur road	12.420	1,171.34	12.420	12.420	3.95	Completed (28/07/2015)
			Hisar-II	2013-2014	1	HR0624	21	MRL6 - Rawalwas Khurd to Balsmand	9.300	892.81	8.307	8.307	1.54	Completed (30/11/2014)
Total for Hisar District :									21.720	2,064.15	20.727	20.727	5.49	
		Jhajjar	Bahadurgarh	2013-2014	1	HR0731	22	MRL18 - Sankhol Barahi to Assaudha Road	7.490	690.13	6.074	6.074	0.67	Completed (26/04/2015)
			Beri	2013-2014	1	HR0735	23	MRL1 - Dubaldhan Pahadipur Safipur Imlota road	13.020	1,259.62	12.195	12.195	2.31	Completed (26/06/2015)
						HR0736	24	MRL2 - Majra (D) to Naya Bans road	8.130	717.92	8.134	8.134	1.48	Completed (24/03/2015)
						HR0738	25	MRL5-Dubaldhan Bakra Dharana road upto District Boundary	12.190	942.04	10.831	10.831	1.95	Completed (01/09/2015)
						HR0741	26	MRL4-Beri Kalanaur road to Bishan Kabulpur road	5.550	461.41	4.900	4.900	0.87	Completed (01/04/2015)
			Jhajjar	2013-2014	1	HR0730	27	T15-RJR to Silana Untlodha Jahidpur Nangla Kutani Dumma Yakubpur to Jhajjar Farrukhnagar road	19.490	1,716.70	14.790	14.790	130.09	Completed (13/01/2016)
						HR0737	28	T12-Jhajjar Babra Salodha Sarola Chhapar to Neola upto District Boundary	23.520	2,179.85	18.190	18.190	180.08	Completed (15/02/2016)
			Matenhail	2013-2014	1	HR0732	29	T06 - Gorla to Mohanbari Jharli Sundhreti Ladain Nilaheri Subana Khudan to Machroli to NH-71	38.940	3,467.64	26.080	26.080	258.19	Completed (15/02/2016)
						HR0733	30	MRL5-Akheri Madanpur to Mundahera to Kaundrawali Chandol Dhakla road	9.470	667.02	4.490	4.490	0.74	Completed (30/04/2015)
						HR0734	31	MRL1-Upgradation of road from Bahu to Bhagot via Khera Tharu	7.390	756.61	6.010	6.010	49.17	Completed (30/11/2015)
Total for Jhajjar District :									145.190	12,858.94	111.694	111.694	625.55	

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
		Jind	Jind	2013-2014	1	HR0825	32	MRL4-Jind Safidon Road to Lochab to Khunga Barsana Dalawala to Sirirag Khera to Kandela road	7.800	821.70	6.990	6.990	0.41	Completed (01/07/2015)
			Julana	2013-2014	1	HR0826	33	MRL5 - NH-71 to Shamlo Kalan-Dhigana-Nidana-Chabri-Assan-Pillukhera to T-14	12.685	1,260.73	11.335	11.335	0.66	Completed (31/01/2016)
				2016-2017	1	HR831	34	T13-Kinana to Brarkhera to Buwana to Khairanti to Jhamola	12.820	1,209.67	11.150	0.000	1.86	In Progress
			Safidon	2013-2014	1	HR0827	35	T07-Jind-Safidon road to Rajana Kalan-Hathnour Mandir-Muana-Paju Khurd to Paju Kalan	13.140	1,348.95	11.140	11.140	0.64	Completed (18/03/2015)
						HR0828	36	T05-Panipat Assandh road to Goli Assandh road via Anta Broad Khatla Bhulana to Goli	12.060	1,375.58	9.940	9.940	0.59	Completed (17/03/2015)
			Uchana Kalan	2013-2014	1	HR0823	37	T07-NH-352 Baroda- Khapran- Bhongra-Budain- Uchana Khurd	13.260	1,132.39	12.178	12.178	1.93	Completed (07/08/2015)
						HR0824	38	T08-NH-52 Danoda- Surbarh-Daroli Khera-Sedha Majra- Kheri Masania- Uchana MC - Khapran road	27.130	2,134.00	24.080	24.080	3.99	Completed (18/03/2015)
				2016-2017	1	HR829	39	ML04-Up-gradation of Road From Budain Makhand Sandlana	5.830	399.22	4.830	4.830	0.86	In Progress
				Total for Jind District :					104.725	9,682.24	91.643	80.493	10.94	
		Kaithal	Guhla	2013-2014	1	HR0926	40	T06-Peedal to Punjab Border via Peedal, Kharodi, Daserpur, Chanchak, Kheri Daban	6.450	596.84	6.150	6.150	1.57	Completed (18/12/2014)
			Kalayath	2013-2014	1	HR0922	41	T05-Kalayath MC- Mator- Kalasher- Mandi Kalan- Sandil- Kithana	21.150	1,402.74	20.950	20.950	3.33	Completed (15/03/2015)
			Rajound	2013-2014	1	HR0927	42	T03-Kalayath-Balu-Kassan-Jakholi-Pai Sec Kassan to Pai Contiune from Kalayat Block going to Pundri Bl	13.130	1,223.81	13.130	13.130	107.76	Completed (02/08/2015)
				Total for Kaithal District :					40.730	3,223.39	40.230	40.230	112.66	
		Karnal	Assandh	2013-2014	1	HR1021	43	T07 - SH-12 to Malikpur via Jabala Phapharana Padhana	6.800	714.82	6.800	6.800	0.96	Completed (30/06/2015)
						HR1022	44	T13-SH-12 to Uplana to Uplani Karsa Chor to Dachar	6.830	588.98	6.830	6.830	1.05	Completed (16/04/2015)
			Gharaunda	2013-2014	1	HR1023	45	MRL1-Gharaunda to Barsat Road	8.720	992.21	8.720	8.720	1.27	Completed (22/04/2015)
						HR1024	46	MRL2-Gianpura to Chaura to Mundigarhi	11.820	1,322.30	11.820	11.820	1.18	Completed (28/08/2015)

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
						HR1029	47	T04-Gharaunda to Gianpura Kalron, Kairwali, Amritpur, Nagla Megha to Meerut Road	18.590	1,640.42	15.555	15.555	2.72	Completed (18/03/2015)
			Indri	2013-2014	1	HR1028	48	MRL2 - Khera to Kalri Jagir via Makhali	12.530	1,018.16	9.301	9.301	1.81	Completed (28/04/2015)
			Karnal	2013-2014	1	HR1026	49	MRL2 - Newal Gheer Garhi Birbal road to Modipur via Mugal Majra	10.840	1,032.07	9.080	9.080	1.76	Completed (14/05/2015)
			Nito Kheri	2013-2014	1	HR1025	50	MRL3-GT road to Karnal Kachhwa Sambli Kaul road via ROB Taraori - Sonkra - Sagga	10.750	974.74	9.845	9.845	3.66	Completed (07/05/2015)
						HR1027	51	T05 - Raipur to Ladwa road via Bhadson	13.350	1,202.89	11.380	11.380	6.69	Completed (15/03/2015)
Total for Karnal District :									100.230	9,486.59	89.331	89.331	21.10	
		Kurukshetra	Babain	2013-2014	1	HR1126	52	MRL1 - Yara to Buhawa - Buhawai - Lakhmari - Bir Mangoli upto Distt. Boundary	9.000	557.74	8.750	8.750	1.01	Completed (31/03/2015)
						HR1129	53	MRL2-Babain to Akalgarh via Sanghore upto Distt. Boundary	10.150	566.54	10.150	10.150	2.65	Completed (31/03/2015)
			Ladwa	2013-2014	1	HR1127	55	T03-Ladwa Hinori road - Inter District road	6.790	630.31	6.790	0.645	1.39	Completed (04/04/2015)
			Pehowa	2013-2014	1	HR1128	56	T01-Ambala Hissar road to Jhansa via jelbehra, Megha Majra	5.900	426.23	5.900	5.900	0.68	Completed (10/05/2015)
			Thanesar	2013-2014	1	HR1130	57	T09-Thanesar to A.H. Road via Surmi Bhagthala Chalwan Chanalheri and Telheri	10.600	712.84	9.350	9.350	1.08	Completed (11/04/2015)
Total for Kurukshetra District :									42.440	2,893.66	40.940	40.940	8.19	
		Panipat	Israna	2013-2014	1	HR1420	58	MRL2-Mandi to Putthar upto MDR-121	5.550	560.45	4.212	4.212	0.56	Completed (15/01/2015)
						HR1421	59	MRL3-Bandh Chowk to Buwana Lakhu upto MDR-121.	5.060	437.37	4.110	4.110	0.53	Completed (18/09/2014)
			Panipat	2013-2014	1	HR1419	60	T12 - G.T.Road Sewah to Begampur Taharpur via Noorpur, Passina Khurd , Beholi and Seharmalpur	14.980	1,149.24	12.959	12.959	1.82	Completed (20/04/2015)
						HR1422	64	MRL2-Panipat to Mohali via Kutani and Rajakheri	8.000	1,031.90	4.664	4.664	0.66	Completed (31/07/2015)
											4.800	0.66	Completed (31/07/2015)	
											4.800	4.664	0.00	Completed (31/07/2015)

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
												4.800	0.00	Completed (31/07/2015)
								Total for Panipat District :	33.590	3,178.96	30.745	30.881	4.23	
		Rewari	Bawal	2013-2014	1	HR1524	65	T04-Rajgarh to Bawal via Asarka Majra upto Bhadoj.	5.175	493.45	4.710	4.710	0.77	Completed (23/10/2014)
						HR1525	66	MRL6-Bawal to NH - 8 [Via Rassiawas]	6.664	466.86	6.114	6.114	1.08	Completed (23/10/2014)
						HR1526	67	MRL7-Bawal to Nechana, Sulkha, Bhadrana	10.180	862.49	7.270	7.270	1.30	Completed (23/01/2015)
		Nahar		2013-2014	1	HR1527	68	T03-Jatusana Guryani to Mubarakpur.	9.548	513.36	6.936	6.936	1.12	Completed (26/03/2015)
								Total for Rewari District :	31.567	2,336.16	25.030	25.030	4.27	
		Rohtak	Sampla	2013-2014	1	HR1636	69	T03-Kansala to Bhainsru Khurd via Morkheri Samchana	10.440	693.76	8.654	8.654	1.92	Completed (20/04/2015)
						HR1637	73	T02 - Kansala to Kheri Sampla via Kistranti, Atil	7.992	676.24	7.120	7.120	1.58	Completed (20/04/2015)
											15.280	1.58	Completed (20/04/2015)	
										15.280	7.120	0.00	Completed (20/04/2015)	
											15.280	0.00	Completed (20/04/2015)	
								Total for Rohtak District :	18.432	1,370.00	31.054	39.214	5.08	
		Sirsa	Baragudha	2013-2014	1	HR1716	74	T04-Talwandi Saboo Rori road	11.610	1,107.25	2.510	2.510	0.87	Completed (30/11/2015)
			Ellenabad	2013-2014	1	HR1718	75	T03-Ellenabad to Mallekan via Moosli road	22.670	1,950.66	3.600	3.600	0.62	Completed (18/08/2015)
			Nathusari Chopta	2013-2014	1	HR1717	76	MRL3-Nathusari Kalan to Rupana Bishnoian	13.000	1,028.90	11.051	11.051	2.23	Completed (30/06/2015)
			Sirsa	2013-2014	1	HR1719	77	T02-DHS road to Sikanderpur Rasulpur Darbi Sangar Sarista NH-10 Suchan Kusumbi Road	23.000	1,596.62	17.580	17.580	3.64	Completed (17/03/2015)
								Total for Sirsa District :	70.280	5,683.43	34.741	34.741	7.35	
		Sonepat	Ganaur	2013-2014	1	HR1829	78	T03-Sonepat to Purkhas-Kailana-Pughthla road. (Starting length in Sonepat Block T09 = 8.50 Km)	19.050	1,775.55	17.830	17.830	2.13	Completed (18/03/2015)
						HR1833	79	T04-Sonepat Gohana road to Mahra-Panchi, Agwanpur, Chulkana road.	14.280	1,270.58	11.622	11.622	1.98	Completed (19/03/2015)
			Gohana	2013-2014	1	HR1825	80	MRL1-Jauli to Dubeta road	8.400	809.81	7.230	7.230	1.20	Completed (30/09/2015)
						HR1827	81	MRL7-Pinana to Kakana via Dodwa Saragthal road	11.125	1,036.90	3.345	3.345	1.50	Completed (30/09/2015)

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
						HR1828	82	T04-Kiloi to Pugthala upto MDR 121 via Giwana-Anwali-Bhainswal Bidhal Moi Bajana Kalan road	27.100	2,502.27	21.208	21.208	4.02	Completed (30/09/2015)
			Kathura	2013-2014	1	HR1824	83	T02-Gohana Jind road to Rukhi upto NH-71A via Baroda Madina	22.100	1,500.10	0.400	0.400	0.72	Completed (31/12/2015)
						HR1826	84	T04-Kathura Kehlpa Banwasa Kohla Nuran Khera road upto SH-10	12.630	1,172.50	11.120	11.120	3.25	Completed (30/09/2015)
			Mudlana	2013-2014	1	HR1822	85	T10-Butana Gangana Rana Kheri road	11.500	1,126.16	10.600	10.600	3.18	Completed (30/09/2015)
			Rai	2013-2014	1	HR1830	86	MRL7-Sonepat Kharkhoda road to Bindhroli via Harsana Kalan , Harsana Khurd, Nasirpur , Bhoanpur road	7.000	509.05	6.450	6.450	0.78	Completed (20/04/2015)
						HR1831	87	MRL8 - Sonepat Narela Barota road to Nahri via Kheri Mana Jat.	5.900	493.36	4.706	4.706	0.68	Completed (15/12/2014)
			Sonepat	2013-2014	1	HR1832	88	MRL4 - Sonepat to Meerut Sonepat road via Shahpur Turk Shahzanpur Kumaspur Deepalpur Palri Khurd.	12.500	959.01	12.200	12.200	1.41	Completed (20/03/2015)
			Total for Sonepat District :						151.585	13,155.29	106.711	106.711	20.85	
		Yamuna Nagar	Bilaspur	2013-2014	1	HR1914	89	T05 - Bari Pabni to Bilaspur	7.920	739.69	7.680	7.680	1.00	Completed (27/12/2014)
			Chhachhrauli	2013-2014	1	HR1915	90	T04 - Jagadhari NH-73 A to NH-73 A via Kharwan Dadupur Jaidhar Jaidhari Bhilpura	8.600	1,241.51	7.540	7.540	1.00	Completed (15/11/2015)
			Jagadhri	2013-2014	1	HR1916	91	T10-Alahar to Shadipur via Jaipur	7.000	541.82	7.000	7.000	1.00	Completed (27/05/2015)
						HR1917	92	MRL6-Bus Stand Yamunanagar to Sudhal Sudhail	5.000	486.66	3.710	3.710	1.00	Completed (27/02/2015)
			Mustafabad	2013-2014	1	HR1918	93	T01-Ladwa to Bilaspur via Mustfabad-Thana Chhappar-Bari Pabni	24.720	2,678.48	21.420	21.420	1.00	Completed (31/10/2016)
			Total for Yamuna Nagar District :						53.240	5,688.16	47.350	47.350	5.00	
			Total for Haryana State :						1,011.509	89,571.46	838.893	827.032	926.93	
Karnataka	Bangalore R	Doddaballapur	2013-2014	1	KN02111	94	MRL7-Bommanahalli to NH 207 Via, Galibikote, Gundasandra, Hanabe, Basappapalya, Mandibydrahalli, Ke	8.910	293.38	8.370	8.370	163.20	Completed (01/05/2016)	
			Total for Bangalore R District :						8.910	293.38	8.370	8.370	163.20	
	Bangalore U	Anekal	2013-2014	1	KN0348	95	MRL17-Byaladamaradoddi to BBMP Limit -Anjanapura BDA Layout - via Kulmepalya and Amruthmahal	5.010	182.42	3.000	3.000	0.00	Completed (31/03/2015)	
			Total for Bangalore U District :						5.010	182.42	3.000	3.000	0.00	

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
		Chamarajanagar	Gundlupet	2013-2014	1	KN0850	96	MRL2-Lakkur cross to Kabballi via Lakkur,shyandralli,hoordalli,kotegoudan ahundi	11.370	396.24	6.680	0.000	0.00	In Progress
			Yelandur	2013-2014	1	KN0853	97	MRL1-Alahalli to Honnur	6.550	286.00	1.500	0.000	0.00	In Progress
						KN0854	98	MRL2-Changachahalli to Kagalavadi Via Gulipura	7.370	316.64	5.340	0.000	0.00	In Progress
				Total for Chamarajanagar District :					25.290	998.88	13.520	0.000	0.00	
		Chickballapur	Gudibanda	2013-2014	1	KN19141	99	MRL1-Korenahalli to Beechaganahalli	6.500	253.87	4.500	4.500	0.00	Completed (09/03/2015)
				Total for Chickballapur District :					6.500	253.87	4.500	4.500	0.00	
		Davanagere	Davanagere	2013-2014	1	KN1288	100	MRL3-Jarikatte to Shiramagondanahalli via Naganur	10.750	435.72	7.560	7.560	43.37	Completed (30/12/2015)
				Total for Davanagere District :					10.750	435.72	7.560	7.560	43.37	
		Gulbarga	Chincholi	2013-2014	1	KN1587	101	MRL1-Tegaltippi to Kondampalli via Gadikeshwer,Sarwar Darga Kerolli	14.730	660.92	6.160	6.160	344.76	Completed (30/04/2015)
				Total for Gulbarga District :					14.730	660.92	6.160	6.160	344.76	
		Hassan	Arasikere	2013-2014	1	KN1678	102	MRL1-Holalkere to Doddametikurke	3.500	167.43	3.000	0.000	0.00	In Progress
						KN1679	103	MRL3-Basavanahally to Banavara	6.350	303.99	5.500	0.000	0.00	In Progress
			Hassan	2013-2014	1	KN1684	105	MRL5-Haralahally to Hassan	4.100	184.29	1.911	1.283	60.19	Completed (31/08/2015)
											1.911	60.19	Completed (31/08/2015)	
						KN1686	106	MRL4-Muddanahally to Guddenahally	4.500	184.53	3.300	3.300	0.00	Completed (31/07/2015)
				Total for Hassan District :					18.450	840.24	13.711	5.211	120.38	
		Mandya	Mandya	2013-2014	1	KN2180	107	MRL1-Cakanahalli To Mandya-Nagamangala Road via., Gudigenahalli, Ramegowdanakoppalu, Eregowdanakopal	5.790	152.44	2.400	2.400	0.00	Completed (04/11/2015)
				Total for Mandya District :					5.790	152.44	2.400	2.400	0.00	
		Mysore	Krishnarajanagar	2013-2014	1	KN2294	108	MRL2-Hanumahalli to Gandhanahalli MDR	5.370	255.03	3.800	3.800	127.03	Completed (15/06/2016)
						KN2295	109	MRL1-Hosur Kallahalli to Kagger MDR via Kamenahalli	6.060	254.72	2.340	2.340	76.31	Completed (15/06/2016)
				Total for Mysore District :					11.430	509.75	6.140	6.140	203.34	
		Ramnagar	Kanakpur	2013-2014	1	KN28122	110	MRL4-Aremegaladoddi to MDR Mullahalli via Gollahalli	6.480	178.38	5.930	5.930	16.88	Completed (30/04/2016)
				Total for Ramnagar District :					6.480	178.38	5.930	5.930	16.88	
		Shimoga	Shimoga	2013-2014	1	KN24-102	111	MRL6-Muduval to Ayanur NH-206	8.430	371.11	6.814	6.814	172.20	Completed (25/07/2016)

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status	
Total for Shimoga District :									8.430	371.11	6.814	6.814	172.20		
		Tumkur	C.N.Halli	2013-2014	1	KN25100	112	MRL3-MDR-02 to Kanive cross via Hanumanthanahalli , Ramanahalli and Thimmanahalli.	14.000	557.06	5.000	5.000	0.00	Completed (05/09/2015)	
			Koratagere	2013-2014	1	KN25103	113	MRL1-Chimpuganahally to Mavattur Road	6.080	322.08	5.580	5.580	0.00	Completed (30/12/2016)	
Total for Tumkur District :									20.080	879.14	10.580	10.580	0.00		
		Uttara Kannada	Haliyal	2013-2014	1	KN2755	114	MRL1 - Kerwad Mainal Road.	5.360	324.59	2.420	2.420	13.68	Completed (31/07/2016)	
							115	MRL2-Agasalkatta to Kesarolli cross to Alur	4.300	260.86	2.150	2.150	28.02	Completed (31/07/2016)	
			Joida/ Supa)	2013-2014	1	KN2759	116	MRL2-Vaijgaon to Velif kumbeli	7.660	467.53	3.829	0.000	23.84	In Progress	
			Mundagod	2013-2014	1	KN2762	118	MRL1-Honnikoppa to Choudalli via bynalli	4.900	299.38	1.000	1.000	6.38	Completed (31/12/2015)	
												2.750	6.38	Completed (31/12/2015)	
			Yellapura	2013-2014	1	KN2766	119	MRL2-Uplshwar to Agarimane road	10.100	605.14	5.100	5.100	34.65	Completed (31/03/2016)	
		120					MRL1 - Tuduguni Bharani road	5.450	331.70	2.475	2.475	0.00	Completed (30/12/2016)		
Total for Uttara Kannada District :									37.770	2,289.20	16.974	14.895	112.94		
Total for Karnataka State :									179.620	8,045.45	105.659	81.560	1,177.07		
	Maharashtra	Ahmednagar	Kopargaon	2013-2014	2	MH01101	121	T23-Kolgaon Thadi Kolpewadi Mahegaon Deshmukh Kumbhari Hingani Dauch bk Ghari Chande kasare To MSH 1	14.315	687.05	3.000	3.000	19.50	In Progress	
				Nagar	2013-2014	2	MH0197	122	T16 - Kamragaon To Bhorwadi akolner Jadhavwadi To Khadki	6.900	368.13	3.000	0.000	338.13	In Progress
								123	T31 - MSH8 TO Wadgaon Gupta Pimpalgaon Malvi Manjarsumba (ODR115)	5.320	293.99	5.320	0.000	293.99	In Progress
			Parner	2013-2014	2	MH01105	124	T24 - NH 22 Wadgaon Amali Bhandgaon jamgaon	8.810	350.54	8.810	8.810	350.54	Completed (11/12/2016)	
Total for Ahmednagar District :									35.345	1,699.71	20.130	11.810	1,002.16		
			Akola	Telhara	2013-2014	1	MH0244	125	MRL4-RAIKHED KOTHA TO JOIN SHW-195 (VR-30)	5.800	495.48	5.800	5.800	32.67	Completed (01/03/2016)
Total for Akola District :									5.800	495.48	5.800	5.800	32.67		
		Amrawati	Achalpur	2013-2014	2	MH0348	126	MRL6-SH-24 TO AREGAON (VR-88)	5.000	184.18	0.800	0.000	7.22	In Progress	
			Anjangaon	2014-2015	1	MH0357B	127	T16-Saidapur to Sakhari road	11.600	590.37	10.900	0.000	97.44	In Progress	
			Chikhaldara	2013-2014	1	MH0349	128	MRL7-Katkumbh to Ghana (ODR74)	15.000	693.16	2.000	0.000	7.30	In Progress	

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
			Nandgaon Khandeshwar	2013-2014	2	MH0352	129	MRL4-MSH-14 Nandgaon to MDR-24 Veni Ganeshpur road	8.100	437.43	5.400	0.000	20.84	In Progress
			Teosa	2013-2014	2	MH0356	130	MRL5-SH-308 to SH-300 Raghunathpur	5.500	242.35	1.530	1.530	19.54	Completed (20/02/2015)
			Warud	2013-2014	2	MH0354	131	MRL8-MDR-44 to MDR45 Aloda	7.800	358.95	1.400	0.000	21.96	In Progress
						MH0355	132	MRL3-SH-310 Porgavan to Ampend	8.600	441.07	2.000	0.000	28.80	In Progress
Total for Amrawati District :									61.600	2,947.51	24.030	1.530	203.10	
		Aurangabad	Aurangabad	2013-2014	2	MH0481	133	MRL20-TR 22 to Sanjkhedapimpi (ODR90)	5.000	214.15	3.750	3.750	22.30	Completed (01/09/2016)
				2014-2015	1	MH485	134	T11-T 5 To jalgaon Mete Georai Gungi Road	6.300	342.32	6.300	0.000	50.27	In Progress
			Gangapur	2013-2014	1	MH0473	135	MRL10-MDR 43 TO OLD MANGEGAON VAZAR WASTI	8.100	454.86	8.100	0.000	38.58	In Progress
			Khuldabad	2013-2014	2	MH0477	136	MRL13-SH 216 to Talyachi wadi	3.100	96.72	3.100	0.000	24.74	In Progress
			Sillod	2013-2014	2	MH0475	137	T15-Tanda bazar to pimpalgaon peth Upto msh-05	6.800	297.34	6.800	6.800	54.26	In Progress
				2014-2015	1	MH0486	138	MRL10-Nillod to Borgaon Kasari Ganesh wadi	5.600	355.11	5.600	0.000	42.11	In Progress
Total for Aurangabad District :									34.900	1,760.50	33.650	10.550	232.26	
		Beed	Georai	2014-2015	1	MH562	139	MRL3-MDR 26 to Talwada Raheri Borgaonthadi (ODR43)	10.000	893.04	6.000	6.000	55.00	Completed (21/04/2016)
			Kaij	2013-2014	2	MH0558	140	MRL2-ODR73 near sadola to Bhalgaon to Bavchi to Yosufwadgaon to Sonijawla (ODR73)	13.000	668.38	7.000	7.000	45.00	Completed (02/02/2016)
Total for Beed District :									23.000	1,561.42	13.000	13.000	100.00	
		Bhandara	Lakhandur	2013-2014	1	MH0644	141	T16-Belati Pauldawna (VR175)	6.530	355.38	1.500	1.500	8.84	In Progress
			Lakhani	2013-2014	1	MH0644	142	T06-NH6 To Pimplagaon Khairi Rajegaon Morgaon Sindipar Kesalwada khursipar Usgaon Upto SH 356 (ODR78)	6.630	344.62	1.500	0.000	8.66	In Progress
					2	MH0649	143	T10-Palasmaon Vihirgaon Bhugaon Dongargaon Rampuri Upto ODR 81 (ODR89)	9.370	549.45	4.813	4.813	120.21	Completed (15/01/2016)
			Sakoli	2013-2014	2	MH0648	144	T09-Khamba Shankarpur Kinhi Wirsi Kosamtondi	12.800	698.29	2.000	0.000	13.48	In Progress
Total for Bhandara District :									35.330	1,947.74	9.813	6.313	151.19	
		Buldhana	Malkapur	2014-2015	1	MH744	145	T13-MSH 13 TO BHADGANI PIMPALKHUTA ROAD	7.600	400.07	3.050	0.000	24.43	In Progress
			Motala	2014-2015	1	MH743	146	T13-MSH 13 PARDA FATA PARDA JAMTI SHIRWA TARODA ROAD	8.550	448.08	4.250	0.000	34.71	In Progress

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
Total for Buldhana District :									16.150	848.15	7.300	0.000	59.14	
	Chandrapur	Warora		2013-2014	2	MH0813	147	T33-Dongargaon To Ashi Road	8.200	401.98	4.900	0.000	0.00	In Progress
Total for Chandrapur District :									8.200	401.98	4.900	0.000	0.00	
	Dhule	Dhule		2013-2014	2	MH09134	148	MRL10-Kavathi Shirdhane Road (VR-50)	9.225	513.14	9.225	9.225	513.14	Completed (30/07/2015)
			MH09135			149	T33-NH6 Udane Gotane Chaugaon Lohgadhi Lonkhedi Deur Kh Road (ODR50)	10.020	495.89	10.020	10.020	495.89	Completed (30/06/2015)	
		Sakri		2013-2014	2	MH09136	150	T48-Kasare Ganeshpur Dighave (ODR27)	7.140	337.04	7.140	7.140	337.04	Completed (30/01/2017)
			MH09137			151	T50-Dighave to Pisolbari Road	5.520	276.97	5.520	5.520	276.97	Completed (28/06/2015)	
Total for Dhule District :									31.905	1,623.04	31.905	31.905	1,623.04	
	Gondia	Sadak/ Arjuni		2013-2014	2	MH1107	152	MRL14-ODR85 Ghategaon Shivantola MDR39	5.010	233.73	4.500	0.000	37.46	In Progress
			153				T18-MDR39 Pandhari Dunda Maswani	6.700	360.74	6.080	0.000	49.95	In Progress	
Total for Gondia District :									11.710	594.47	10.580	0.000	87.41	
	Hingoli	Aundha Nagn		2013-2014	1	MH1248	154	MRL5-Golegaon To Kondashi Bk (ODR39)	7.000	528.59	7.000	0.000	54.95	In Progress
		Basmath		2014-2015	1	MH1252	155	MRL5-NH-222 to Ranjona to Reulgaon	4.100	245.25	1.000	1.000	5.99	In Progress
			156				MRL6-MDR 12 to Kanosa pardi kh (ODR25)	5.400	301.67	5.400	0.000	28.00	In Progress	
Total for Hingoli District :									16.500	1,075.51	13.400	1.000	88.94	
	Jalgaon	Amalner		2013-2014	2	MH1362	157	T17-AMALNER RANJANE ANTURLI KHAPARKHEDA KARANKHEDA MARWAD (ODR78)	12.010	528.69	11.978	11.978	67.16	In Progress
		Chopda		2013-2014	2	MH1369	158	T21-CHOPDA DHANWADI KATHORA (ODR5)	5.250	305.94	2.500	0.000	19.84	In Progress
		Erandol		2013-2014	2	MH1363	159	T12-SH 6 LONE BHONE BILKHEDA SH 39 (ODR55)	8.550	474.85	8.180	8.170	45.78	In Progress
Total for Jalgaon District :									25.810	1,309.48	22.658	20.148	132.78	
	Jalna	Ambad		2013-2014	2	MH1478	160	MRL18-Mahakala Sashte Pimpalgaon (VR106)	6.550	522.32	4.050	0.000	53.93	In Progress
		Badnapur		2014-2015	1	MH1482	161	T22-SH 223 To Pathardevlgaon Ashola Shindipimpalgaon Gavaliwadi Mandwa Khadgaon MSH 02 (ODR117)	6.000	352.84	6.000	0.000	34.17	In Progress
Total for Jalna District :									12.550	875.16	10.050	0.000	88.10	

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
		Kolhapur	Chandagad	2013-2014	2	MH1573	162	T01-SH 189 Amaroli Amroli porewadi Sonarwadi Mugali Lakurwadi Mangaon to Join MDR 102 Road	6.000	264.81	6.000	6.000	35.40	Completed (30/01/2017)
Total for Kolhapur District :									6.000	264.81	6.000	6.000	35.40	
		Nagpur	Kalmeshwar	2013-2014	2	MH1703	163	T14-SH-293 GHOGLI UPPARWAHI LONARA ASHTIKALA NIMJI	6.170	427.44	6.170	0.000	0.00	In Progress
			Parseoni	2013-2014	1	MH1706	164	T17-PALORA PIPALA GAWANA GRANDA WAGHODA DORALI SINGORI ROAD (ODR103)	8.000	527.12	8.000	0.000	0.00	In Progress
			Umred	2013-2014	2	MH1713	165	T10-PARSODI TIKHADI UMRA DUDHA FUKESHWAR ROAD	5.650	341.03	5.000	5.650	0.00	Completed (28/01/2017)
Total for Nagpur District :									19.820	1,295.59	19.170	5.650	0.00	
		Nanded	Ardhapur	2014-2015	1	MH18121	166	MRL3-MDR22 TO SAWARGAON ARDHAPUR (ODR44)	10.950	560.45	10.950	0.000	55.97	In Progress
			Deglur	2013-2014	1	MH18105	167	MRL5-MSH6 To Bhokaskheda (ODR174)	8.200	492.02	8.200	0.000	46.75	In Progress
			Mukhed	2014-2015	1	MH18118	168	T18-SH257 AKHARGA LUKHU TANDA TARDAL TANDA TARDALWADI YEVOTI ROAD (ODR169)	14.400	880.77	7.350	7.350	38.22	In Progress
Total for Nanded District :									33.550	1,933.24	26.500	7.350	140.94	
		Nandurbar	Nandurbar	2013-2014	2	MH1978	169	T26-Nandurbar Biladi Pachorabari Jalkhe Shirwade Vadjakhan Road (ODR-53b)	11.300	412.39	11.300	9.000	61.89	Completed (04/06/2015)
			Nawapur	2013-2014	2	MH1977	170	T06-NH 06 to Gangapur Kelpada Bhagarpada Anjane Wasada Jamda Dogegaon Khatgaon Chorvihir Pimple (ODR)	12.040	582.01	12.040	12.040	68.80	Completed (30/06/2015)
			Shahada	2013-2014	2	MH1976	171	MRL44-MDR 20 TO ADGAON APPROACH ROAD (VR-21)	5.050	229.65	5.050	1.000	26.89	In Progress
							172	MRL50-Bhongra to Bhulane Rd	5.800	261.77	5.800	5.000	11.41	Completed (10/06/2016)
Total for Nandurbar District :									34.190	1,485.82	34.190	27.040	168.99	
		Nashik	Igatpuri	2013-2014	2	MH2086	173	MRL7-NH 3 to Nangaonsado to Bhavali Road	5.600	328.91	5.600	5.600	328.91	Completed (28/02/2017)
							174	T16-Nandgaon sado to Pimprisado to Taloshi Road	4.520	259.32	4.520	4.520	259.32	Completed (28/02/2017)
Total for Nashik District :									10.120	588.23	10.120	10.120	588.23	
		Osmanabad	Kallam	2013-2014	2	MH2147	175	T14 - SH 208 Jawala Ekurka Nagulagon Hashegaon Naigaon To Dist Border (ODR46)	12.400	936.77	7.000	7.000	48.48	Completed (28/07/2016)

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
			Osmanabad	2013-2014	2	MH2146	176	T18 - MDR28 Bhandarwadi Irla Dautpur Sangavi Samudrawani SH211 (ODR64)	10.200	812.05	9.450	0.000	69.51	In Progress
			Tuljapur	2013-2014	2	MH2148	177	T16-Chincholi Arli Bk Yewati Omerga Ch To NH (ODR81)	13.500	1,038.80	2.300	2.300	16.38	Completed (30/04/2016)
			Total for Osmanabad District :						36.100	2,787.62	18.750	9.300	134.37	
		Palghar	Jawhar	2013-2014	2	MH3077	178	T05-Vavar Wangani Jamsar Nyahale bk Sh 30 Nyahadi kh Adoshi Khodala Road	13.320	764.10	9.180	0.000	54.59	In Progress
			Wada	2013-2014	2	MH3072	179	T10-M.D.R. 43 Gaurapur Budhavali Bilavali Chinchghar Kudus Mothyachpada Mhasval Warnol Khaire r	9.690	483.26	3.380	0.000	19.00	In Progress
			Total for Palghar District :						23.010	1,247.36	12.560	0.000	73.59	
		Parbhani	Parbhani	2013-2014	2	MH2259	180	T26-SH 61 TO SH 235 POKHARNI BORWAND BK BORWAND KH ROAD TQ PARBHANI (VR83)	10.590	647.35	5.000	5.000	27.99	In Progress
			Pathri	2013-2014	2	MH2262	181	MRL21-ODR 38 TO JAWALA ZUTTA ROAD TQ PATHRI (VR1)	3.900	230.87	3.800	0.000	18.25	In Progress
			Sailu	2014-2015	1	MH2267	182	T19-Moregaon to Bhramvakadi Tq Sailu (VR33)	5.800	347.42	5.200	5.100	32.10	In Progress
			Sonpeth	2013-2014	2	MH2260	183	MRL3-ODR 22 UKHALI BK TO HARANGUL MDR 18 ROAD TQ SONPETH (ODR22)	6.200	380.01	5.550	0.000	1.13	In Progress
			Total for Parbhani District :						26.490	1,605.65	19.550	10.100	79.47	
		Pune	Ambegaon	2013-2014	1	MH23116	184	T13-Dimbhe bk to Ahupe Road (ODR216)	15.000	676.94	12.000	12.000	59.85	Completed (21/12/2015)
			Maval	2013-2014	1	MH23124	185	T09-Urse to Sadavali (ODR63)	7.000	395.67	6.000	0.000	48.44	In Progress
			Velha	2013-2014	2	MH23132	186	T13 - MDR 42 to Ghisar (ODR90)	13.100	666.01	6.000	6.000	32.61	In Progress
			Total for Pune District :						35.100	1,738.62	24.000	18.000	140.90	
		Raigad	Panvel	2014-2015	1	MH2445	187	MRL5-MDR 13 Morbe Kondale to Morbe Talav Karambeli Trf Taloja	7.905	368.43	7.900	7.905	42.13	Completed (25/05/2016)
			Roha	2014-2015	1	MH2451	188	MRL2-NH17 to Dhokwadi Pimpalwadi Lawyachiwadi Road	7.118	326.54	3.620	0.000	19.90	In Progress
			Tala	2014-2015	1	MH2452	189	T10-SH-90 to Nanavali Girne Road	4.998	212.36	4.990	4.998	26.51	Completed (05/01/2016)
			Total for Raigad District :						20.021	907.33	16.510	12.903	88.54	
		Ratnagiri	Mandangad	2014-2015	1	MH2548	190	MRL1-Shenale Sovale Wakavali To District Border	4.500	200.86	3.700	4.500	20.35	In Progress
						MH2549	191	T04-Kumbale Tide To Taleghar Sade Shenale	10.840	499.72	10.840	0.000	58.86	In Progress

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
			Ratnagiri	2013-2014	2	MH2541	192	MRL11-Pali Valke Marathi School Nadiwadi (VR2)	5.340	321.45	5.340	5.140	26.83	Completed (03/01/2017)
			Sangameshwar	2014-2015	1	MH2544	193	MRL30-Aangavali Sonarwadi Revalewadi Bhagatwadi Dhangarwadi	4.000	215.73	4.000	4.000	22.94	Completed (30/01/2017)
Total for Ratnagiri District :									24.680	1,237.76	23.880	13.640	128.98	
		Sangali	Walwa	2013-2014	2	MH2667	194	MRL12-Kameri Tujarpur SH152	3.000	148.74	2.000	2.000	19.07	Completed (20/10/2016)
							195	MRL19-District Border Kasegaon Shene Yevalewadi Dhanangarwadi	6.032	274.74	7.032	6.032	31.34	Completed (27/06/2016)
							196	T19-SH152 Islampur Urunwadi Tujarpur	3.287	231.00	2.287	2.287	40.85	Completed (20/12/2016)
Total for Sangali District :									12.319	654.48	11.319	10.319	91.25	
		Satara	Patan	2013-2014	2	MH2772	197	MRL1-Ambale Bambavade to Tondoshi Road	7.100	379.97	7.100	7.100	39.96	Completed (09/06/2016)
			Phaltan	2013-2014	2	MH2763	198	MRL4-SH147 to Dhawal Vadagaon Bibi Alajapur rd	10.600	487.93	10.600	10.600	60.08	Completed (04/10/2015)
Total for Satara District :									17.700	867.90	17.700	17.700	100.04	
		Sindhudurg	Dodamarg	2014-2015	1	MH2860	199	MRL16-Kalane Phondaye Netarde Road	4.540	251.62	4.540	2.200	27.55	In Progress
			Kankavli	2013-2014	2	MH2804	200	MRL36-Harkul Budruk Nagve Road	5.000	268.52	5.000	4.160	30.84	In Progress
				2014-2015	1	MH2862	201	MRL26-Talere Ozaram Shiravli Road	5.940	318.54	5.000	0.000	30.81	In Progress
			Vaibhavwadi	2014-2015	1	MH2862	202	MRL18-Vengsar Bouddhawadi Jillha Bordar Road	4.140	292.33	2.220	2.220	15.16	In Progress
			Vengurla	2014-2015	1	MH2860	203	MRL4-Matond Paltad Tulas Road	5.207	297.84	5.207	5.050	30.03	In Progress
Total for Sindhudurg District :									24.827	1,428.85	21.967	13.630	134.39	
		Solapur	Barshi	2013-2014	2	MH2972	204	T03-Barshi Phaphalwadi Tawadi Khamgaon Yelamb (ODR22)	11.000	627.32	11.000	11.000	56.55	Completed (30/03/2016)
			Mohol	2013-2014	1	MH2978	205	MRL8-Anagar Anagar Station Bopale Yallamwadi to MDR 23	8.900	394.13	8.900	5.000	1.56	In Progress
Total for Solapur District :									19.900	1,021.45	19.900	16.000	58.11	
		Wardha	Arvi	2013-2014	2	MH3148	206	T12-SH267 Bedhona to SH323 Panjara	15.470	867.76	5.000	0.000	0.00	In Progress
Total for Wardha District :									15.470	867.76	5.000	0.000	0.00	
		Washim	Karanja	2013-2014	2	MH3240	207	T18-KARANJA DHAMNI KHADI ROAD (DOR-57)	8.000	468.15	2.600	0.000	69.15	In Progress
			Malegaon	2013-2014	1	MH3238	208	MRL6-Chandas to Pangarkheda road (VR05)	5.000	230.48	1.000	1.000	29.57	In Progress
			Rishod	2013-2014	2	MH3239	209	MRL5-MDR 24 Karanji to Balkhed MDR 12	5.500	323.57	2.000	2.000	46.59	In Progress
			Washim	2013-2014	1	MH3237	210	MRL2-SH 289 Jambharun Mahali to Bori bk (ODR09)	6.400	410.58	2.600	0.000	48.70	In Progress

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
Total for Washim District :									24.900	1,432.78	8.200	3.000	194.01	
		Yavatmal	Babulgaon	2013-2014	1	MH3360	211	MRL6-Umari to Ganori Babhulgaon Road (VR-31)	6.000	319.40	2.150	0.000	21.98	In Progress
			Darwha	2013-2014	1	MH3362	212	MRL17-SH 290 pimpalkhuta to Nandgavhan Tq border (T-17)	5.800	443.41	1.500	0.000	13.61	In Progress
			Digras	2013-2014	2	MH3370	213	MRL3-Tiwari to Tq Border Lakh kh Road (T-08)	6.500	236.95	2.000	2.000	19.09	Completed (01/01/2016)
			Mahagaon	2013-2014	1	MH3359	214	MRL22-MDR 38 To Beldari Road (VR-32)	6.000	338.95	1.500	0.000	12.83	In Progress
			Maregaon	2013-2014	2	MH3373	215	MRL6-khandni to Hatwanjri (T-10)	5.000	312.18	1.000	0.000	10.00	In Progress
			Ner	2013-2014	1	MH3364	216	MRL10-Ner to Ratnapur Road (VR-38)	6.900	352.44	2.000	2.000	18.13	In Progress
				2014-2015	1	MH3367A	217	MRL5 - Borgaon to Ghui Road (ODR-31)	8.200	359.43	1.200	1.200	12.15	In Progress
			Pusad	2014-2015	1	MH3369A	218	MRL50 - Parwa to panhala Road (T-19)	9.700	506.97	2.000	2.000	16.94	Completed (10/11/2016)
			Relagaon	2013-2014	2	MH3363A	219	MRL5-SH 317 to Kochi (VR-34)	5.500	254.43	1.000	1.000	9.00	Completed (15/10/2015)
			Umardhed	2013-2014	1	MH3361	220	MRL19-Mohodari to Pimpaldari Road (T-17)	7.500	578.95	5.350	2.000	46.99	In Progress
			Wani	2014-2015	1	MH3374A	221	MRL44-SH 317 to Shelu Kh Road (T-17)	5.000	283.28	1.300	1.300	13.36	Completed (01/01/2016)
			Yeotmal	2013-2014	2	MH3371	222	MRL16-Akpuri to Ganeshpur Dhanora road (VR-35)	5.540	381.49	2.600	2.600	22.95	Completed (20/08/2015)
			Zarijamni	2013-2014	2	MH3375	223	MRL24-MDR 19 to Ambezari Kh Road	5.300	257.76	1.500	1.500	13.11	Completed (09/08/2015)
Total for Yavatmal District :									82.940	4,625.64	25.100	15.600	230.14	
Total for Maharashtra State :									785.937	43,131.04	527.632	298.408	6,188.14	
Punjab		Amritsar	Rayya	2015-2016	1	PB1-137	224	T06-G.T.Road Muchhal to Batala Beas Road	19.450	1,203.68	19.450	0.000	165.32	In Progress
			Tarsika	2015-2016	1	PB1-139	225	T11-Kale Bala to Arjan Manga to Amritsar Mehta Road	7.240	235.47	7.240	0.000	42.41	In Progress
			Verka	2015-2016	1	PB1126	226	T02-Amritsar-Attari Nh-1 to varpal T-09	16.810	1,133.27	16.810	0.000	80.67	In Progress
Total for Amritsar District :									43.500	2,572.42	43.500	0.000	288.40	
		Bathinda	Rampura	2015-2016	1	PB2022	227	T08-Ballianwali - Nandgarh kotra road to maur rampura road	8.900	522.77	8.900	0.000	522.77	In Progress
Total for Bathinda District :									8.900	522.77	8.900	0.000	522.77	
		Faridkot	Faridkot	2015-2016	1	PB0328	228	T18-Faridkot to Dhiman wali upto Block Boundary	6.700	426.34	6.700	0.000	55.89	In Progress
Total for Faridkot District :									6.700	426.34	6.700	0.000	55.89	

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
		Fatehgarh Sahib	Sirhind	2015-2016	1	PB0424	229	T08-Patiala Sirhind road to Sehri upto Rajprua Akar road via Nalini, Mulepur, Saifalpur, Muhamdipur	10.180	637.54	10.180	0.000	87.73	In Progress
				Total for Fatehgarh Sahib District :					10.180	637.54	10.180	0.000	87.73	
		Ferozepur	Guruaharsahai	2015-2016	1	PB598	230	T11-GHS To Kanian Wali	9.770	684.99	9.770	0.000	147.41	In Progress
			Makhu	2015-2016	1	PB0595	231	T10-TR-03 MDR-52 MAKHU JALLANDHAR ROAD TO TR-02 SH-19 MAKHU-KOT ISE KHAN ROAD VIA SUDAN PEHMIWALA	6.500	409.24	6.500	0.000	54.34	In Progress
				Total for Ferozepur District :					16.270	1,094.23	16.270	0.000	201.75	
		Hoshiarpur	Hajipur	2015-2016	1	PB744	232	T07-Dagan to Budhabarh via Bhavnauli	10.600	756.22	10.600	0.000	50.68	In Progress
				Total for Hoshiarpur District :					10.600	756.22	10.600	0.000	50.68	
		Kapurthala	Kapurthala	2015-2016	1	PB9023	233	T07-Jalandhar Kapurthala Road To Razapur Kular Road	13.690	746.96	13.690	0.000	109.48	In Progress
				Total for Kapurthala District :					13.690	746.96	13.690	0.000	109.48	
		Ludhiana	Dehlon	2015-2016	1	PB10090	234	T17-SH-11 TO PAKHOWAL VIA MAJRI TO DEHLON	13.780	863.92	13.780	0.000	0.00	In Progress
						PB10091	235	T10-SH11 to ODR26 Via Butari to Khattra	12.790	894.53	12.790	0.000	101.16	In Progress
			Doraha	2015-2016	1	PB10086	236	T17-Manpur Headworks to Seelon Kalan via Daburji Raul	10.200	447.60	10.200	0.000	58.90	In Progress
			Jagraon	2015-2016	1	PB10093	237	T14-Jagraon to Kaunke Kalan	6.000	412.28	6.000	0.000	50.02	In Progress
						PB10094	238	T10-Jagraon Raikot Road MDR51 to Manuke ODR8	12.130	758.90	12.130	0.000	98.46	In Progress
			Khanna	2015-2016	1	PB10096	239	T17-ODR29 to MDR33	13.100	877.05	13.100	0.000	877.05	In Progress
			Pakhowal	2015-2016	1	PB10097	240	T09-ODR-41 TO ODR-5 VIA JODHAN TO DHURKOT	14.340	953.47	14.340	0.000	124.50	In Progress
						PB10098	241	T10-ODR14 to ODR 90 Halwara Pakhowal road	10.250	601.76	10.250	0.000	87.06	In Progress
			Sidhwan Bet	2015-2016	1	PB10099	242	T06-ODR 45 to NH95 Via Bhattha Dhua to Mullanpur	9.230	550.01	9.230	0.000	78.76	In Progress
			Sudhar	2015-2016	1	PB10100	243	T05-NH95 to ODR 14 Via Bhanohar toJodhan	11.090	691.61	11.090	0.000	86.17	In Progress
						PB10101	244	T10-SH13 to ODR 7 Via Boparai Dhatt Swaddi	12.690	877.16	12.690	8.000	101.55	In Progress
				Total for Ludhiana District :					125.600	7,928.29	125.600	8.000	1,663.63	
		Mansa	Mansa	2015-2016	1	PB1133	245	T06-Jawahrke to Delluana upto block limit via Nangal Kalan	5.240	371.19	5.240	0.000	93.73	In Progress

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
						PB1139	246	T05-Barnala Mansa Budhlahda road to vareh Boha upto Block Boundary via Khara	5.700	323.93	5.700	0.000	46.46	In Progress
Total for Mansa District :									10.940	695.12	10.940	0.000	140.19	
	Moga	Kot Ise Khan	2015-2016	1	PB1225	247	T14-Zira Moga road RD 14.50 km Via Karyal Khosa Randhir	11.580	735.14	11.580	0.000	92.74	In Progress	
					PB1237	248	T07- RD 16.50 to SH19 RD 20 km Via Dharam Singh wala Qadar wala	8.860	634.08	8.860	0.000	70.62	In Progress	
					PB1239	249	T11-NH71 RD 64.50 km to ODR8 RD 21.50 km Via Lohgarh	7.860	409.48	7.860	0.000	61.43	In Progress	
					PB1240	250	T13-Jagraon road RD 20.50 km Via Bhinder Kalan Kokri Vehniwal	14.910	829.01	14.910	4.000	118.22	In Progress	
	Nihal singh wala		2015-2016	1	PB121238	251	T10-NH 71 to Saidoke T09 Via Bilaspur , Takhtupura	11.780	751.79	11.780	0.000	95.05	In Progress	
Total for Moga District :									54.990	3,359.50	54.990	4.000	438.06	
	Mukatsar	Muktsar	2015-2016	1	PB13066	252	T17-SH-16 MKS-MLT ROAD TO SH-16 MKS-KKP ROAD BYEPASS MUKATSAR	5.440	493.88	5.440	0.000	77.82	In Progress	
Total for Mukatsar District :									5.440	493.88	5.440	0.000	77.82	
	Sangrur	Bhawanigarh	2015-2016	1	PB17093	253	T01-Bhawanigarh Bhattiwal Road Balial to Bharo	19.180	1,285.14	19.180	0.000	5.00	In Progress	
		Sunam	2015-2016	1	PB17094	254	T04-NH71 i.e. Village mauran to Ghanour Rajputtan via Gujjaran, Khanal Kalan upto Distt. Boundry	15.400	960.85	15.390	0.000	86.23	In Progress	
Total for Sangrur District :									34.580	2,245.99	34.570	0.000	91.23	
	Tarn Taran	Patti	2015-2016	1	PB01143	255	T19-Cheema Kot Budha road to Harike Khalra Road	12.090	656.68	12.090	0.000	101.63	In Progress	
Total for Tarn Taran District :									12.090	656.68	12.090	0.000	101.63	
Total for Punjab State :									353.480	22,135.94	353.470	12.000	3,829.26	
Uttar Pradesh	Ambedkarnagar	Jahagirganj	2016-2017	1	UP474	256	T01-Raje Sultanpur Garhwal To Bramchari Marg	7.250	422.11	6.050	0.000	4.18	In Progress	
					UP477	257	T02- Raje Sultanpur Jahangiranj To Sabitpur	7.250	480.76	5.350	0.000	3.63	In Progress	
Total for Ambedkarnagar District :									14.500	902.87	11.400	0.000	7.81	
	Badaun	Dataganj	2016-2017	1	UP787	258	T06-Dataganj to Baksena Via Andhrau Kunia Raipur, Dealhe Nagla	7.300	374.15	3.000	0.000	15.99	In Progress	
		Wazirganj	2016-2017	1	UP786	259	MRL02-Wazirganj to Uraina Road	6.250	286.22	3.000	0.000	15.75	In Progress	
Total for Badaun District :									13.550	660.37	6.000	0.000	31.74	
	Banda	Baberu	2016-2017	1	UP1281	260	T01-Baberu - Marka Road	11.000	744.94	10.500	0.000	57.43	In Progress	
					UP1282	261	T01-Baberu - Marka Road	10.500	741.39	10.500	0.000	58.76	In Progress	
Total for Banda District :									21.500	1,486.33	21.000	0.000	116.19	

Sr.	State Name	District Name	Block Name	Sanctioned Year	Batch	Package ID	Road Sr.No.	Road Name	Total Sanctioned Length	Sanctioned Cost	Length Sanctioned under (R & D)	Length Completed under (R & D)	Technology Cost	Current Status
		G.B. Nagar	Dadri	2016-2017	1	UP2762	262	T04-G. T. Road to Maincha via Basantpur	7.450	318.06	6.050	0.000	37.65	In Progress
						UP2763	263	T02-Dadri to Jarcha	11.000	956.93	2.000	0.000	17.50	In Progress
						UP2765	264	T03-G.T. Road to Jarcha via Chhoulas Kalounda	11.000	1,061.09	9.000	0.000	80.52	In Progress
						Total for G.B. Nagar District :			29.450	2,336.08	17.050	0.000	135.67	
		Ghazipur	Manihari	2016-2017	1	UP2967	265	MRL01-Maudhia to Sadat Road	6.000	254.71	6.000	0.000	10.26	In Progress
			Saidpur	2016-2017	1	UP2968	266	T09-Patrahi TO Maudha Road	7.000	288.64	7.000	0.000	11.62	In Progress
						Total for Ghazipur District :			13.000	543.35	13.000	0.000	21.88	
		Mathura	Chata	2016-2017	1	UP5061	267	T13-Koshi-Shahpur Road (Bukhrari) To Paigaon Via Bhikagarhi	13.402	855.79	13.402	0.000	855.79	In Progress
						Total for Mathura District :			13.402	855.79	13.402	0.000	855.79	
		Muzaffarnagar	Jansath	2016-2017	1	UP5560	268	T09-Tissang To Jansath (SH-12A)	8.250	438.27	8.250	0.000	30.94	In Progress
						UP5561	269	T10-Tisang To Salarpur (SH-12A)	8.400	388.62	8.400	0.000	41.10	In Progress
						Total for Muzaffarnagar District :			16.650	826.89	16.650	0.000	72.04	
		S.K. Nagar	Haisar Bazar	2016-2017	1	UP6058	270	T04-Ramjankishanichra Chhapra Magrbr Asarafpur to Debaree Road	12.150	617.16	5.000	0.000	254.00	In Progress
			Pauli	2016-2017	1	UP6057	271	T04-RamjankiShanichraviachhapra MagrbeeAsarafpur to Debaree Road	12.000	610.14	5.000	0.000	254.25	In Progress
						Total for S.K. Nagar District :			24.150	1,227.30	10.000	0.000	508.25	
		Shahjahanpur	Dadraul	2016-2017	1	UP63124	272	MRL50-T10 NH 24 To Harnokha Via Hismaha Bamnuhwa Road	5.150	323.36	5.150	0.000	309.24	In Progress
			Madnapur	2016-2017	1	UP63123	273	MRL21-NH24 Km 425 to Barkhera	8.100	554.25	8.100	0.000	91.43	In Progress
			Sindhaulti	2016-2017	1	UP63125	274	MRL07-Powayan Mohammadi Road To KirathpurSirsi Via Bamhauri Road	7.450	473.43	7.450	0.000	77.33	In Progress
						Total for Shahjahanpur District :			20.700	1,351.04	20.700	0.000	478.00	
		Sultanpur	Motigarapur	2016-2017	1	UP68163	275	T01-Lambhua Diyara Chauraha to Bagiya Chauraha road	16.550	1,946.19	15.350	0.000	205.83	In Progress
						Total for Sultanpur District :			16.550	1,946.19	15.350	0.000	205.83	
						Total for Uttar Pradesh State :			183.452	12,136.21	144.552	0.000	2,433.19	
						Total for Waste Plastics Technology :			2,513.998	175,020.10	1,970.206	1,219.000	14,554.59	
						Grand Total :			2,513.998	175,020.10	1,970.206	1,246.216	14,554.59	